



BATANGAS II ELECTRIC COOPERATIVE, INC.

Antipolo Del Norte, Lipa City

(043) 756-6337 • 756-1424 • 757-0951 • 756-1021 • 756-1512

981-1865 • 981-1866 • 981-1867 • 981-1868

312-2080 • 312-4687

www.batelec2.com.ph

Project Bidding and Implementation Report January 2018 to June 2018 As of July 25, 2018


Bidding Date	IFB No.	Particulars	ABC	BIDDERS PRICE	REMARKS	Materials / Supplies		Infrastructure Projects			
					Winning Bidder	Delivery Date As per Contract	Actual Delivery Date	Implementation As per Contract	Actual Implementation		
03-20-18	001-18	Janitorial / Messengerial Services	2,217,565.08	Stewards Manpower supply and Services - 2,169,374.40	Stewards Manpower supply and Services	N / A		May 1, 2018	May 1, 2018		
03-20-18	002-18	Disconnecter / Server of Disconnection Notice	Disconnecter – 110.00 Server – 2.50	FAILURE							
04-18-18	002-18 Re-bidding	Disconnecter / Server of Disconnection Notice	Disconnecter – 110.00 Server – 2.50	Fieldtech Specialist, Inc. Disconnecter – 95.00 Server – 2.50	Fieldtech Specialist, Inc.	Disqualified for Award, Performance Security not posted, Bid Security forfeited					
04-25-18	003-18	70-ft Steel Poles	32,148,500.00	Poleman – 32,091,548.00 Wyn Power – 32,137,200.00	Poleman Energy Systems Corp.	AUGUST 17, 2018			N / A		
04-18-18	004-18	Transformer Oil	1,600,000.00	FAILURE							
		Fuse Link	588,000.00	Centrade – 478,050.00	Centrade Integrated Sales Corp.	JUNE 24, 2018	MAY 25, 2018		N / A		
06-14-18	004-18 (re-bidding)	Transformer Oil	3,200,000.00	IEPI -3,089,856.00	International Engineers Phils. Inc.	JULY 29 -20 drums AUG 18 -80 drums SEPT. 17 -100 drums	July 20 -20 drums		N / A		
04-20-18	005-18	Distribution Transformer	7,880,000.00	Asiawide – 7,503,600.00 GEMT – 7,707,000.00	Asiawide Electric Marketing co. ltd	AUGUST 7, 2018			N / A		


Bidding Date	IFB No.	Particulars	ABC	BIDDERS PRICE			REMARKS	Materials / Supplies		Infrastructure Projects	
							Winning Bidder	Delivery Date As per Contract	Actual Delivery Date	Implementation As per Contract	Actual Implementation
05-02-18	006-18	Hauling / Positioning of Power Transformer from San Juan to Taysan S/S	560,000.00	DEFERRED							
		Hauling / Positioning of Power Transformer from Mabini to Masaya S/S	560,000.00	FAILURE							
05-08-18	007-18	Pole/ Line Hardwares	5,081,370.00	JFI – 4,805,480.00	Jocelyn forge, Inc.	AUGUST 8, 2018	With partial delivery – July 12	N / A			
	008-18	Conductors	7,525,000.00	FAILURE							
		Wires	7,578,550.00								
06-14-18	008-18 (re-bidding)	Conductors	7,525,000.00	FAILURE							
		Wires	7,578,550.00								
	008-18 (re-bidding)	Conductors	7,525,000.00	Scheduled for re-bidding, technical specs revised	Bid Opening – August 2, 2018						
		Wires	7,578,550.00								
05-08-18	009-18	I – Used Oil	180,600.00	FAILURE							
		II – Batteries	120,040.00	W. Peregrino Junkshop – -122,300.00	W. Peregrino Junk shop	June 5	Completed	N / A			
		III – Various Materials	599,084.00	FAILURE							
		IV – Salvaged Tires	65,056.00	FAILURE							
		V – Salvaged Transformers	1,054,500.00	FAILURE							
		VI – Salvaged Vehicles	35,450.00	W. Peregrino Junk shop 66,000.00	DY Const. 51,612.00	DJKRIZ 40,788.00	W. Peregrino Junk shop	June 5	Completed	N / A	
05-08-18	010-18	Reclosers	8,400,000.00	PESIN – 7,800,000.00	Power Equipment & Supplies Inc.	AUGUST 12, 2018	July 18	N / A			
06-05-18	011-18	Kwh Meter for clustering	19,492,500.00	PPI - 19,492,500.00	PPI Pazifik Power, Inc.	Start of Delivery July 25	July 23 – 3,843 July 24 – 1,920 July 25 - 960 Bal. 4,777	N / A			
06-05-18	012-18	Hardwares & Cluster Box for Clustering	7,675,720.00	JFI - 7,626,440.00	Jocelyn Forge, Inc.	AUGUST 9, 2018		N / A			

Bidding Date	IFB No.	Particulars	ABC	BIDDERS PRICE		REMARKS	Materials / Supplies		Infrastructure Projects	
						Winning Bidder	Delivery Date As per Contract	Actual Delivery Date	Implementation As per Contract	Actual Implementation
06-07-18	013-18	Wires & Conductors for Clustering	6,196,720.00	JFK - 5,924,457.00		JFK Power Sales & Const. Inc.	AUGUST 17, 2018		N / A	
06-07-18	014-18	Various Materials for Clustering	1,102,180.00	FAILURE - approved for Shopping FAILURE - scheduled for Re-bidding, IFB No. 018-18 Bid Opening - August 2, 2018						
		Circuit Breaker	2,071,300.00							
07-03-18	015-18	Labor for Meter Clustering	1,625,000.00	FAILURE						
07-05-18	016-18	Insulators	1,090,000.00	FAILURE						
		Wedge Connectors Armor Rod	931,080.00	XJV - 885,600.00	For approval of award - XJV				N / A	
07-05-18	017-18	SF6 Power Circuit Breaker	3,727,500.00	ENERGIETECH - 3,600,000.00		For approval of award - Energietech				N / A
		Air Break Switch	2,240,000.00	PPI - 2,062,532.00		For approval of award - PPI				N / A
		Surge Arrester	1,713,600.00	ENERGIETECH - 1,560,000.00	PPI - 1,712,520.00	For approval of award - Energietech				N / A

Submitted by:

Noted by:


RACHAEL A. MARASIGAN
BAC Chairperson


ENGR. OCTAVIOUS M. MENDOZA
General Manager